

**Withernwick Wind Farm
Construction Progress to Date.**

Works Complete.

- All V Ditches have been installed
- All tracks have been installed and only require topping off
- All Turbine Foundations base sections are complete.
- The Substation is completed.
- The Substation compound is well underway.
- Grid Connection dates have been arranged and agreed.

Works Still to Complete.

- Cowden Lane Widening- Improvements to surface drainage.
- Cowden Lane Planing and Re-Surfacing.
- Offsite roundabout works (4 signs sleeved)
- Cowden Lane Tree Pruning.
- Cabling Works along Cowden Lane and Within Site.
- Top Sections of Turbine Foundations – Minimal.
- Substation Fencing.
- Electrical Items Installation.

Summary

- Works have progressed well ahead of programme.
- Approx 80% of works requiring materials to be delivered to site complete
- Cowden Lane Road Closure will be well communicated and managed.
- Turbines due for delivery to site from end of January 2013.